


Wastewater Conveyance | Current Project: C897 SSRP Z18B Imperial Hwy & Avalon Blvd

[My e2020](#)
[Division/Program](#)
[Project Documents](#)
[Pre-Design](#)
[Design](#)
[Construction](#)
[Miscellaneous](#)


[How to Void COs](#)

[My Project List](#)

[Support](#)

[Search](#)

[Training](#)

[Tutorials](#)

Active Projects - Metrics ☐ [click here to display/hide](#)

C897 SSRP Z18B Imperial Hwy & Avalon Blvd - Overview ☐ [click here to display/hide](#)

[Update Project Information](#)

| Project Information | |
|---------------------------------|--|
| Project Name: | C897 SSRP Z18B Imperial Hwy & Avalon Blvd |
| Address: | Harbor Area, California |
| Project Manager: | N/A |
| Construction Manager: | Stephen Chao |
| General Contractor: | Ramona, Inc. 302 N. First Avenue, STE. #1, Arcadia, California, 91006 |
| Contract No: | C-128547 |
| Project No: | C897 |
| WO No: | SZC12538 |
| Award Date: | 10/14/2016 |
| Award Amount: | 1,632,696.00 |
| Project Status | |
| Original Start Date: | 11/14/2016 |
| Original Completion Date: | 09/17/2017 |
| Revised Completion Date: | 09/17/2017 |
| Original Contract Time: | 308 Calendar Days |
| Revised Contract Time: | 308 Calendar Days |
| Time Elapsed and (%): | 396 Calendar Days (128.57 %) |
| Extension Of Time To Date: | 0 Calendar Days |
| Completion To Date (%): | |
| Actual Payment To Date and (%): | \$569,951.57 (33.08%) |

| Change Orders & Construction Cost | |
|-----------------------------------|----------------|
| Original Contract Amount: | \$1,632,696.00 |
| Original Contingency: | \$163,270.00 |
| Executed Change Orders: | 3 \$90,024.97 |
| Revised Contract Amount: | \$1,722,720.97 |
| Revised Contingency: | \$0.00 |
| Remaining Contingency: | \$73,245.03 |
| Forecasted Change Orders: | 3 \$43,031.72 |

| Allowance Orders | |
|-------------------|--------------|
| Total Allowances: | \$108,844.00 |
| Executed: | \$18,828.41 |
| Remaining: | \$90,015.59 |

| Requests For Information | |
|--------------------------|----|
| Total Submitted: | 24 |
| Resubmitted: | 0 |
| RFIs Answered: | 24 |
| Under Review: | 0 |

| Submittals | |
|----------------------|----|
| Total Submitted: | 78 |
| Resubmitted: | 21 |
| Submittals Reviewed: | 78 |
| Under Review: | 0 |

| Bureau Of Contract Administration (BCA) | |
|---|---|
| Job Memoranda Issued: | 1 |
| Non-compliances: | |
| Issued: | 0 |
| Resolved: | 0 |
| Outstanding: | 0 |