

**Hyperion Treatment Plant
8075 - Concrete Pavement East of Reactors**

ID	Task Name	Duration	Start	Finish	Jul	Aug	Sep	Oct	Nov	Dec	2008	Jan	Feb	
1	Hyperion Treatment Plant - 8075 Concrete Pavement Eas	109 days	7/31/07	12/28/07										
2	Notice to Proceed	1 day	7/31/07	7/31/07										
3	Submittals	59 days	8/8/07	10/30/07										
4	General Submittals (Schedule, Emergency Contact	0 days	8/8/07	8/8/07										
5	OWNER Review- General Submittals	22 days	8/9/07	9/7/07										
6	Injury Prevention Program (IPP) Submittal	0 days	8/21/07	8/21/07										
7	OWNER Review - IPP	22 days	8/22/07	9/20/07										
8	Concrete Submittal	0 days	9/4/07	9/4/07										
9	OWNER Review - Concrete	22 days	9/5/07	10/4/07										
10	Concrete Accessories Submittal	0 days	9/28/07	9/28/07										
11	OWNER Review - Concrete Accessories	22 days	10/1/07	10/30/07										
12	Reinforcing Steel Submittal	0 days	9/28/07	9/28/07										
13	OWNER Review -Reinforcing Steel	22 days	10/1/07	10/30/07										
14	Mobilization	5 days	9/25/07	10/2/07										
15	Allowance for Differing Site Condition	0 days	9/25/07	9/25/07										
16	Field Storage Facilities	5 days	9/26/07	10/2/07										
17	Construction	58 days	10/3/07	12/21/07										
18	Remove and haul off existing gravel approx. 8-10" t	25 days	10/3/07	11/6/07										
19	Compact existing subsurface to 95% relative comp	30 days	10/15/07	11/23/07										
20	Install C.I. cover and frame over existing stub up fo	30 days	10/29/07	12/7/07										
21	Install Pipe Jackeling - Addendum No. 2	1 day	10/29/07	10/29/07										
22	Construct new 8" and 10" thick reinforced concrete	30 days	11/12/07	12/21/07										
23	Project Close-out	5 days	12/21/07	12/28/07										
24	Final Restoration	5 days	12/24/07	12/28/07										
25	Submit record drawings	0 days	12/21/07	12/21/07										
26	Punch List Items	5 days	12/24/07	12/28/07										
27	Final Completion	0 days	12/28/07	12/28/07										

12/21

12/28

Attachment 18.1-2

Page 1 of 1

