

BCA 133WV-(REV 8/92)

Attachment 18.1-1

Page 1 of 1

RECAPITULATION OF CONTRACT TIME

WTP 09/02/2003

JOB TITLE & NO.

S2001360

WORKING DAYS

X

FIGUEROA ST 59TH TO 69TH SWA REMAS

Vasilj Inc., DBA: Ivanko
15531 Arrow Highway
Irwindale, CA 91706

ALLOWABLE

CONTRACT TIME

TOTALS	CHANGES	
PRIOR	THIS	NEW
REPORT	REPORT	TOTAL
ERR		SAMPLE LAS
90	0	90
DAYS USED	90	-73
BALANCE	0	73
PROGRESS	00	250

LEGEND

SEPTEMBER 2003

DAYS CHARGED

X - Worked

O - No Work

C - Final Corrections

LD - Liquidated Damages

DAYS NOT CHARGED

NTP - Notice to Proceed

M - Mobilization

H - Holiday

MD - Material Delay

CR - Contract Requirement

AD - Administrative Delay

R - Rain

W - Weather

S - Strike

U - Utility

AW - Awaiting Final

F - To Final

FP - Field Final

PA - Field Acceptance

EQ - Earthquake

U - Utility

MON	TUE	WED	THUR	FRI	SAT	SUN	DAYS	C.O.	DAYS +/-
							LEFT	0	
1	2	3	4	5	6	7			
	NTP	M	M	M			90		
8	9	10	11	12	13	14			
X	X	X	X	X			85		
15	16	17	18	19	20	21			
X	X	X	X	X			60		
22	23	24	25	26	27	28			
X	X	X	X	X			75		
29	30								
X	X						73		

CC: DAN CONORRE - STOP 536

NOTE: The contractor is allowed 15 days in which to report in writing any disagreement with the content of this report. Otherwise it shall be deemed to have been accepted by the contractor.

INSPECTOR OF PUBLIC WORKS

Amanda Johnson-Bro

03/10/2004

(DISTRICT #6 SUPERVISOR)

(DATE)